

**"O'zbekiston temir yo'llari" AJda PQ-4936 va PQ-4937 sonli qarorlariga muvofiq investitsiya loyihalarini amalga oshirish to'g'risidagi  
MA'LUMOT  
(2021-yil Yanvar-Avgust holatiga)**

*mln.doll.*

№	Loyiha nomi va tashabbuskori	Loyihaning umumiy qiymati	Qoldiq 01.01.2021-y.	O'zlashtirish rejasi 2021-y.	O'zlashtirish 2021-y. Yanvar-Avgust		Yil rejasiga nisbatan %	Hisobot davriga nisbatan %
					Reja	Amalda		
	<b>Jami:</b>	<b>2786,38</b>	<b>1777,28</b>	<b>623,28</b>	<b>357,22</b>	<b>366,09</b>	<b>59%</b>	<b>102%</b>
	<b>davlat budjetisiz</b>	<b>2457,75</b>	<b>1766,78</b>	<b>533,34</b>	<b>295,69</b>	<b>295,95</b>	<b>55%</b>	<b>100%</b>
	<b>jumladan:</b>							
	<i>davlat budjeti</i>	<b>328,63</b>	<b>10,50</b>	<b>89,94</b>	<b>61,53</b>	<b>70,14</b>	<b>78%</b>	<b>114%</b>
	<i>jamiyat mablag'lari</i>	<b>1264,82</b>	<b>1062,63</b>	<b>202,34</b>	<b>133,40</b>	<b>124,85</b>	<b>62%</b>	<b>94%</b>
	<i>O'zbekiston Respublikasi kafolati ostidagi xorijiy kreditlar</i>	<b>680,15</b>	<b>527,04</b>	<b>205,89</b>	<b>96,02</b>	<b>126,62</b>	<b>61%</b>	<b>132%</b>
	<i>tijorat bank kreditlari</i>	<b>75,96</b>	<b>10,96</b>	<b>10,96</b>	<b>6,60</b>	<b>1,36</b>	<b>12%</b>	<b>21%</b>
	<i>to'g'ridan-to'g'ri chet el investitsiyalari</i>	<b>150,00</b>	<b>56,25</b>	<b>51,25</b>	<b>33,27</b>	<b>33,27</b>	<b>65%</b>	<b>100%</b>
	<i>TTJ mablag'lari</i>	<b>286,82</b>	<b>109,90</b>	<b>62,90</b>	<b>26,40</b>	<b>9,85</b>	<b>16%</b>	<b>37%</b>
	<b>shundan:</b>							
1	<b>Pop-Namangan-Andijon temir yo'l uchastkasini elektrlashtirish</b>	<b>160,14</b>	<b>3,08</b>	<b>3,08</b>	<b>2,38</b>	<b>2,47</b>	<b>80%</b>	<b>104%</b>
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	68,92	2,58	2,58	1,88	1,97	76%	105%
	<i>Davlat kafolatidagi chet el kreditlari (OTB)</i>	80,00	0,50	0,50	0,50	0,50	100%	100%
2	<b>Buxoro-Urganch-Xiva temir yo'lini elektrlashtirish</b>	<b>445,65</b>	<b>439,00</b>	<b>44,00</b>	<b>5,17</b>	<b>2,10</b>	<b>4,8%</b>	<b>41%</b>
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	108,50	114,00	10,00	5,17	2,10	21%	41%
	<i>Davlat kafolatidagi chet el kreditlari (OTB va OIIB)</i>	270,00	270,00	34,00				
3	<b>Lokomotivlar xaridi yo'li bilan lokomotiv parkini yangilash</b>	<b>181,07</b>	<b>105,96</b>	<b>105,96</b>	<b>90,85</b>	<b>86,49</b>	<b>82%</b>	<b>95%</b>
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	11,07	9,57	9,57	6,99	2,63	27%	38%
	<i>Davlat kafolatidagi chet el kreditlari (OTB)</i>	170,00	96,39	96,39	83,86	83,86	87%	100%
4	<b>Ikkita yuqori tezlikda harakatlanuvchi Talgo-250 rusumli yo'lovchi elektropoyezdini hamda 4 ta ekonom toifali vagon xarid qilish</b> <i>Davlat kafolatidagi chet el kreditlari (FIEM)</i>	<b>65,00</b>	<b>65,00</b>	<b>65,00</b>	<b>11,66</b>	<b>42,26</b>	<b>65%</b>	<b>362%</b>

№	Loyiha nomi va tashabbuskori	Loyihaning umumiy qiymati	Qoldiq 01.01.2021-y.	O'zlashtirish rejasi 2021-y.	O'zlashtirish 2021-y. Yanvar-Avgust		Yil rejasiga nisbatan %	Hisobot davriga nisbatan %
					Reja	Amalda		
5	Shovot-Qorao'zak yangi temir yo'li liniyasini hamda Amudaryo ustidan o'tuvchi temir yo'l va avtomobil yo'lini qo'shma ko'prigini qurish	173,78	173,78	19,20	12,30	12,30	64%	100%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	93,16	93,16	8,24	6,74	6,74	82%	100%
	<i>TTJ mablag'lari</i>	45,00	45,00	10,00	4,60	4,60	46%	100%
	<i>Davlat kafolatidagi chet el kreditlari</i>	34,66	34,66					
	<i>tijorat bank kreditlari</i>	0,96	0,96	0,96	0,96	0,96	100%	100%
6	Toshkent shahrida yer usti halqa metropolitenini qurish	466,13	95,39	124,33	74,20	66,39	53,4%	89%
	<i>jumladan:</i>							
	<i>davlat budjeti</i>	221,70		79,43	52,40	61,39	77%	117%
	<i>Davlat kafolatidagi chet el kreditlari (Eksimbank XXR)</i>	60,49	60,49	10,00				
	<i>TTJ mablag'lari</i>	88,92	34,90	34,90	21,80	5,00	14%	23%
7	Toshkent metropoliteni Yunusobod liniyasining 2-bosqichi qurilishi	103,82	0,75	0,75	0,75	0,23	30%	30%
	<i>jumladan:</i>							
	<i>davlat budjeti</i>	51,02	0,75	0,75	0,75	0,23	30%	30%
	<i>TTJ mablag'lari</i>	52,80						
8	Toshkent metropolitenining Sergeli liniyasini qurilishi	82,66	1,40	1,40	1,26	1,65	118%	131%
	<i>jumladan:</i>							
	<i>davlat budjeti</i>	47,56	1,40	1,40	1,26	1,40	100%	111%
	<i>TTJ mablag'lari</i>	35,10				0,25		
9	Metro vagonlarini modernizatsiya qilish orqali xizmat muddatini 15 yilga uzaytirish <i>davlat budjeti</i>	8,35	8,35	8,35	7,12	7,12	85%	100%
10	Elektrlashtirilgan yuqori tezlikdagi Navoiy-Buxoro temir yo'l liniyasining ikkinchi yo'lini qurilishi <i>jamiyat mablag'lari</i>	141,49	141,49	5,00	3,53	3,53	71%	100%
11	Marokand-Navoiy temir yo'l uchastkasini elektrlashtirish <i>jamiyat mablag'lari</i>	48,98	42,70	21,50	13,62	13,62	63%	100%
12	Temir yo'llarni reabilitatsiya qilish	240,00	208,00	48,00	34,76	34,76	72%	100%
13	Yuk vagonlarini qurish	375,50	303,05	70,00	43,04	43,04	61%	100%
14	Yuk vagonlarini modernizatsiya qilish va xizmat muddatini uzaytirish	34,00	26,71	6,40	4,23	4,23	66%	100%
15	Yo'lovchi vagonlar tarkibini yangilash	51,00	46,92	3,00	1,50	0,29	10%	19%
16	Lokomotivlarni tiklash	60,20	47,45	12,75	8,40	8,40	66%	100%

№	Loyiha nomi va tashabbuskori	Loyihaning umumiy qiymati	Qoldiq 01.01.2021-y.	O'zlashtirish rejasi 2021-y.	O'zlashtirish 2021-y. Yanvar-Avgust		Yil rejasiga nisbatan %	Hisobot davriga nisbatan %
					Reja	Amalda		
17	Kompaniya bo'linmalariga dastgoh va texnologiyalar sotib olish	32,00	27,00	5,30	3,54	3,54	67%	100%
18	Toshkent shahrida ko'p tarmoqli klinika qurilishi to'g'ridan-to'g'ri chet el investitsiyalari	150,00	56,25	51,25	33,27	33,27	65%	100%
19	"Toshkent sharqiy" aerodromi hududida zamonaviy fuqaro aviatsiya aeroport kompleksini qurish (1-etap)	140,00	40,00	28,00	5,64	0,40	1%	7%
	<i>jumladan:</i>							
	<i>tijorat bank kreditlari</i>	75,00	10,00	10,00	5,64	0,40	4%	7%
	<i>TTJ mablag'lari</i>	65,00	30,00	18,00				