

**"O'zbekiston temir yo'llari" AJda PQ-4936 va PQ-4937 sonli qarorlariga muvofiq investitsiya loyihalarini amalga oshirish to'g'risidagi
MA'LUMOT
(2021y Yanvar-Noyabr holatiga)**

mln.doll.

№	Loyiha nomi va tashabbuskori	Loyihaning umumiy qiymati	Qoldiq 01.01.2021y.	O'zlashtirish rejasi 2021y.	O'zlashtirish 2021y. Yanvar-Noyabr		yil rejasiga nisbatan %	hisobot davriga nisbatan %
					Reja	Amalda		
	Jami:	2857,59	1871,76	623,28	521,54	522,12	84%	100%
	davlat byudjetisiz	2542,26	1838,68	533,35	451,29	451,54	85%	100%
	jumladan:							
	<i>davlat byudjeti</i>	315,33	33,08	89,93	70,25	70,58	78%	100%
	<i>jamiyat mablag'lari</i>	1324,74	1116,05	189,15	166,86	166,86	88%	100%
	<i>O'zbekiston Respublikasi kafolati ostidagi xorijiy kreditlar</i>	685,26	532,15	226,99	221,72	221,72	98%	100%
	<i>tijorat bank kreditlari</i>	75,96	10,96	10,96	1,36	1,36	12%	100%
	<i>to'g'ridan-to'g'ri chet el investitsiyalari</i>	150,00	56,25	51,25	47,13	47,13	92%	100%
	<i>TTJ mablag'lari</i>	306,30	123,27	55,00	14,22	14,47	26%	102%
	<i>shundan:</i>							
1	Pop-Namangan-Andijon temir yo'li uchastkasini elektrlashtirish	160,14	3,08	3,08	2,92	2,92	95%	100%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	68,92	2,58	2,58	2,42	2,42	94%	100%
	<i>Davlat kafolatidagi chet el kreditlari (OTB)</i>	80,00	0,50	0,50	0,50	0,50	100%	100%
2	Buxara-Urgench-Xiva temir yo'lini elektrlashtirish	445,60	444,60	2,10	2,10	2,10	100,0%	100%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	175,60	174,60	2,10	2,10	2,10	100%	100%
	<i>Davlat kafolatidagi chet el kreditlari (OTB va OIIB)</i>	270,00	270,00					
3	Lokomotivlar xaridi yo'li bilan lokomotiv parkini yangilash	173,73	98,62	99,02	99,02	99,02	100%	100%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	3,73	2,23	2,63	2,63	2,63	100%	100%
	<i>Davlat kafolatidagi chet el kreditlari (OTB)</i>	170,00	96,39	96,39	96,39	96,39	100%	100%
4	Ikkita yuqori tezlikda xarakatlanuvchi Talgo-250 rumumli yo'lovchi elektropoyezdini hamda 4 ta ekonom toifali vagon xarid qilish Davlat kafolatidagi chet el kreditlari (FIEM)	65,00	65,00	65,00	65,00	65,00	100%	100%
5	Shovot-Qorao'zak yangi temir yo'li liniyasini hamda Amudaryo ustidan o'tuvchi temir yo'li va avtomobil yo'li qo'shma ko'prigini qurish	173,78	173,78	25,00	17,88	17,88	72%	100%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	93,16	93,16	14,04	9,32	9,32	66%	100%
	<i>TTJ mablag'lari</i>	45,00	45,00	10,00	7,60	7,60	76%	100%
	<i>Davlat kafolatidagi chet el kreditlari</i>	34,66	34,66					
	<i>tijorat bank kreditlari</i>	0,96	0,96	0,96	0,96	0,96	100%	100%
6	Toshkent shaxrida yer usti xalqa metropolitenini qurish	317,30	66,35	94,43	68,12	68,12	72%	100%
	<i>jumladan:</i>							
	<i>davlat byudjeti</i>	208,40	22,58	79,43	61,50	61,50	77%	100%
	<i>Davlat kafolatidagi chet el kreditlari (Eksimbank XXT)</i>	0,50	0,50					
	<i>TTJ mablag'lari</i>	108,40	43,27	15,00	6,62	6,62	44%	100%
7	Toshkent metropoliteni Yunusobod liniyasining 2 bosqichi qurilishi	103,82	0,75	0,75	0,23	0,23	30%	100%
	<i>jumladan:</i>							
	<i>davlat byudjeti</i>	51,02	0,75	0,75	0,23	0,23	30%	100%
	<i>TTJ mablag'lari</i>	52,80						
8	Toshkent metropolitenining Sergeli liniyasini qurilishi	82,66	1,40	1,40	1,40	1,65	118%	118%
	<i>jumladan:</i>							
	<i>davlat byudjeti</i>	47,56	1,40	1,40	1,40	1,40	100%	100%
	<i>TTJ mablag'lari</i>	35,10				0,25		
9	Metro vagonlarini modernizatsiya qilish orqali xizmat muddatini 15 yilga uzaytirish davlat byudjeti	8,35	8,35	8,35	7,12	7,45	89%	105%
10	Elektrlashtirilgan yuqori tezlikdagi Navoi-Buxoro temir yo'li liniyasining ikkinchi yo'lini qurilishi jamiyat mablag'lari	141,65	141,65	28,56	17,39	17,39	61%	100%
11	Marokand-Navoi temir yo'li uchastkasini elektrlashtirish jamiyat mablag'lari	48,98	42,70	21,50	19,70	19,70	92%	100%
12	Temir yo'llarni reabilitatsiya qilish	240,00	208,00	43,00	43,00	43,00	100%	100%
13	Yuk vagonlarini qurish	375,50	303,05	50,00	47,48	47,48	95%	100%
14	Yuk vagonlarini modernizatsiya qilish va xizmat muddatini uzaytirish	34,00	26,71	6,40	5,97	5,97	93%	100%
15	Yo'lovchi vagonlar tarkibini yangilash	51,00	46,92	0,29	0,29	0,29	100%	100%
16	Lokomotivlarni tiklash	60,20	47,45	12,75	11,70	11,70	92%	100%
17	Kompaniya bo'linmalariga dastgoh va texnologiyalar sotib olish	32,00	27,00	5,30	4,86	4,86	92%	100%
18	Toshkent shaxrida ko'p tarmoqli klinika qurilishi to'g'ridan-to'g'ri chet el investitsiyalari	150,00	56,25	51,25	47,13	47,13	92%	100%
19	"Toshkent sharqiy" aerodromi xududida zamonaviy fuqaro aviatsiyasi aeroport kompleksini qurish (1 etap)	140,00	45,00	40,00	0,40	0,40	1%	100%
	<i>jumladan:</i>							
	<i>tijorat bank kreditlari</i>	75,00	10,00	10,00	0,40	0,40	4%	100%
	<i>TTJ mablag'lari</i>	65,00	35,00	30,00				

№	Loyiha nomi va tashabbuskori	Loyihaning umumiy qiymati	Qoldiq 01.01.2021y.	O'zlashtirish rejasi 2021y.	O'zlashtirish 2021y. Yanvar-Noyabr		yil rejasiga nisbatan %	hisobot davriga nisbatan %
					Reja	Amalda		
20	Toshkent metropoliteni uchun o'nta harakatlanuvchi tarkib vagonlarini xarid qilish Davlat kafolatidagi chet el kreditlari	65,10	65,10	65,10	64,00	64,00	98%	100%