

**"O'zbekiston temir yo'llari" AJda 2023-yilda investitsiya va kreditlarni o'zlashtirish bo'yicha yig'ma manzilli dastur to'g'risida
MA'LUMOT**

(2023-yil 1-iyul holatiga)

mln.doll.

№	Loyiha nomi va tashabbuskori	Loyihaning umumiy qiymati	Qoldiq 01.01.2023-y.	O'zlashtirish rejası 2023-y.	O'zlashtirish Yanvar - Iyun		Hisobot davriga nisbatan %
					Reja	Amalda	
	Jami:	2779,36	1849,32	479,03	198,17	204,01	103%
	Davlat budjetisiz:	2565,96	1791,68	469,03	195,38	201,22	103%
	jumladan:						
	<i>davlat budjeti</i>	213,40	57,64	10,00	2,79	2,79	100%
	<i>jamiyat mablag'lari</i>	1383,96	996,32	287,23	118,38	118,40	100%
	<i>O'zbekiston Respublikasi kafolati ostidagi xorijiy kreditlar</i>	391,50	316,00	101,05	33,25	33,25	100%
	<i>tijorat bank kreditlari</i>	54,60	32,00	32,00	32,00	32,00	100%
	<i>to'g'ridan-to'g'ri chet el investitsiyalari va kreditlari</i>	598,07	411,57	38,75	1,75	15,57	890%
	<i>TTJ mablag'lari</i>	153,40	35,79	10,00	10,00	2,00	20%
	<i>shundan:</i>						
1	"Pop-Qo'qon-Andijon" uchastkasini elektrlashtirgan holda Angren-Pop elektrlashtirilgan temir yo'l liniyasini qurish	1461,10	120,11	47,00	14,80	14,80	100%
	<i>jumladan:</i>						
	<i>jamiyat mablag'lari</i>	206,33	59,11	10,00	4,00	4,00	100%
	<i>Davlat kafolatidagi chet el kreditlari</i>	121,00	61,00	37,00	10,80	10,80	100%
2	Buxoro-Urganch-Xiva-Nukus temir yo'lini elektrlashtirish	472,65	391,46	109,95	40,05	40,05	100%
	<i>jumladan:</i>						
	<i>jamiyat mablag'lari</i>	202,65	136,46	45,90	17,60	17,60	100%
	<i>Davlat kafolatidagi chet el kreditlari (OTB va OIIB)</i>	270,00	255,00	64,05	22,45	22,45	100%
3	Shovot-Qorao'zak yangi temir yo'li liniyasini hamda Amudaryo ustidan o'tuvchi temir yo'l va avtomobil yo'lini qo'shma ko'prigini qurish	168,66	73,30	62,78	25,10	25,10	100%
	<i>jumladan:</i>						
	<i>jamiyat mablag'lari</i>	123,06	62,78	62,78	25,10	25,10	100%
	<i>TTJ mablag'lari</i>	45,00	10,52				
	<i>tijorat bank kreditlari</i>	0,60					
4	Toshkent shahrida yer usti halqa metropolitenini qurish	350,73	109,91	50,33	43,67	35,67	82%
	<i>jumladan:</i>						
	<i>davlat budjeti</i>	208,40	52,64	8,33	1,67	1,67	
	<i>Davlat kafolatidagi chet el kreditlari (Eksimbank XXR)</i>	0,50					
	<i>TTJ mablag'lari</i>	108,40	25,27	10,00	10,00	2,00	20%
	<i>tijorat bank kreditlari</i>	54,00	32,00	32,00	32,00	32,00	100%
5	Elektrlashtirilgan yuqori tezlikdagi Navoiy-Buxoro temir yo'l liniyasining ikkinchi yo'lini qurilishi	141,65	38,00	38,00	15,21	15,21	100%
	<i>jamiyat mablag'lari</i>						
6	"Toshkent-Chirchiq-Hojikent" yo'nalishi bo'yicha zamonaviy tezyurar elektr poyezdlari qatnovi yo'lga qo'yish	14,40	4,10	4,10	1,62	1,62	100%
	<i>jamiyat mablag'lari</i>						
7	Namangan viloyati Chust tumanidagi "Namangan" erkin iqtisodiy zonasi hududiga temir yo'l qurish	10,00	10,00	6,67	3,13	3,13	100%
	<i>davlat budjeti</i>	5,00	5,00	1,67	1,13	1,13	100%
	<i>jamiyat mablag'lari</i>	5,00	5,00	5,00	2,00	2,00	100%
8	O'zbekiston Respublikasi va Qozog'iston Respublikasi o'rtasidagi davlat chegarasi doirasida Oqko'prik temir yo'l o'tkazish shahobchasini qurish	2,65	2,65	2,00	0,80	0,80	100%
	<i>jamiyat mablag'lari</i>						
9	Temir yo'llarni reabilitatsiya qilish	240,10	240,10	48,10	18,43	18,45	100%
10	Yuk vagonlarini qurish	228,00	228,00	40,00	18,75	18,75	100%
11	Yuk vagonlarini modernizatsiya qilish va xizmat muddatini uzaytirish	34,22	34,22	6,85	3,07	3,07	100%
12	Lokomotivlarni tiklash	60,20	60,20	12,50	6,30	6,30	100%
13	Yo'lovchi vagonlar tarkibini yangilash	67,50	67,50	2,00	1,00	1,00	100%
14	Kompaniya bo'linalariga dastgoh va texnologiyalar sotib olish	58,20	58,20	10,00	4,50	4,50	100%
15	Toshkent shahrida ko'p tarmoqli klinika qurilishi	202,07	15,57	1,75	1,75	15,57	890%
	<i>to'g'ridan-to'g'ri chet el investitsiyalari</i>						
16	Elektropoyezdlarni xarid qilish	396,00	396,00	37,00			
	<i>to'g'ridan-to'g'ri chet el investitsiyalari va kreditlari</i>						