

**"O'zbekiston temir yo'llari" AJda investitsiya loyihalarini amalga oshirish to'g'risidagi
MA'LUMOT
(2021y. Yanvar-May holatiga)**

mln.doll.

№	Loyiha nomi va tashabbuskori	Loyihaning umumiy qiymati	Qoldiq 01.01.2021y.	O'zlashtirish rejasi 2021y.	O'zlashtirish rejasi 2021y. Yanvar-May	O'zlashtirish kutilayotgan 2021y. Yanvar-May	yil rejasiga nisbatan %	hisobot davriga nisbatan %
	Jami:	2217,45	1608,81	533,34	172,74	172,87	32%	100%
	jumladan:							
	<i>jamiyat mablag'lari</i>	1193,04	985,28	201,30	73,14	72,52	36%	99%
	<i>O'zbekiston Respublikasi kafolati ostidagi xorijiy kreditlar</i>	645,49	492,38	205,89	60,03	78,29	38%	130%
	<i>tijorat bank kreditlari</i>	75,00	10,00	10,00	3,09	0,40	4%	13%
	<i>to'g'ridan-to'g'ri chet el investitsiyalari</i>	150,00	56,25	51,25	18,68	18,68	36%	100%
	<i>TTJ mablag'lari</i>	153,92	64,90	64,90	17,80	2,98	5%	17%
	<i>shundan:</i>							
1	Pop-Namangan-Andijon temir yo'l uchastkasini elektrlashtirish	160,14	3,08	3,08	1,71	2,24	73%	131%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	68,92	2,58	2,58	1,21	1,74	67%	144%
	<i>Davlat kafolatidagi chet el kreditlari (OTB)</i>	80,00	0,50	0,50	0,50	0,50	100%	100%
2	Buxara-Urgench-Xiva temir yo'lini elektrlashtirish	439,00	439,00	44,00	1,80	2,10	4,8%	117%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	114,00	114,00	10,00	1,80	2,10	21%	117%
	<i>Davlat kafolatidagi chet el kreditlari (OTB va OIIB)</i>	270,00	270,00	34,00				
3	Lokomotivlar xaridi yo'li bilan lokomotiv parkini yangilash	181,07	105,96	105,96	55,88	69,63	66%	125%
	<i>jumladan:</i>							
	<i>jamiyat mablag'lari</i>	11,07	9,57	9,57	4,38	3,50	37%	80%
	<i>Davlat kafolatidagi chet el kreditlari (OTB)</i>	170,00	96,39	96,39	51,50	66,13	69%	128%
4	Ikkita yuqori tezlikda xarakatlanuvchi Talgo-250 rusumli yo'lovchi elektropoyezdini hamda 4 ta ekonomtoifali vagon xarid qilish <i>Davlat kafolatidagi chet el kreditlari (FIEM)</i>	65,00	65,00	65,00	8,03	11,66	18%	145%
5	Toshkent shaxrida yer usti xalqa metropolitenini qurish	466,13	95,39	44,90	8,80	2,98	6,6%	34%
	<i>jumladan:</i>							
	<i>Davlat kafolatidagi chet el kreditlari (Eksimbank XXT)</i>	60,49	60,49	10,00				
	<i>TTJ mablag'lari</i>	88,92	34,90	34,90	8,80	2,98	9%	34%

№	Loyiha nomi va tashabbuskori	Loyihaning umumiy qiymati	Qoldiq 01.01.2021y.	O'zlashtirish rejasi 2021y.	O'zlashtirish rejasi 2021y. Yanvar-May	O'zlashtirish kutilayotgan 2021y. Yanvar-May	yil rejasiga nisbatan %	hisobot davriga nisbatan %
6	Elektrlashtirilgan yuqori tezlikdagi Navoi-Buxoro temir yo'l liniyasining ikkinchi yo'lini qurilishi <i>jamiyat mablag'lari</i>	157,37	157,30	5,00	2,41	2,52	50%	105%
7	Marokand-Navoi temir yo'l uchastkasini elektrlashtirish <i>jamiyat mablag'lari</i>	48,98	42,70	21,50	6,80	9,20	43%	135%
8	Temir yo'llarni reabilitatsiya qilish	240,00	208,00	48,00	21,50	24,88	52%	116%
9	Yuk vagonlarini qurish	375,50	303,05	70,00	18,29	18,29	26%	100%
10	Yuk vagonlarini modernizatsiya qilish va xizmat muddatini uzaytirish	34,00	26,71	6,40	2,47	3,15	49%	128%
11	Yo'lovchi vagonlar tarkibini yangilash	51,00	46,92	10,20	7,14			
12	Lokomotivlarni tiklash	60,20	47,45	12,75	5,10	5,10	40%	100%
13	Kompaniya bo'linmalariga dastgoh va texnologiyalar sotib olish	32,00	27,00	5,30	2,04	2,04	38%	100%
14	Toshkent shaxrida ko'p tarmoqli klinika qurilishi <i>to'g'ridan-to'g'ri chet el investitsiyalari</i>	150,00	56,25	51,25	18,68	18,68	36%	100%
15	"Toshkent sharqiy" aerodromi xududida zamonaviy fuqaro aviatsiyasi aeroport kompleksini qurish (1-bosqich)	140,00	40,00	40,00	12,09	0,40	1%	3%
	<i>jumladan:</i>							
	<i>tijorat bank kreditlari</i>	75,00	10,00	10,00	3,09	0,40	4%	13%
	<i>TTJ mablag'lari</i>	65,00	30,00	30,00	9,00			